

Boneyard Creek Contract C Schedule & Status as of August 4, 2010

Location (Stage) Impact	Duration	Current Schedule & Status
<p>Logan St. Closure, First St. to Market St. (Stage 1, 1A & 2) Impacts: Restricted access to adjacent businesses, normal Logan St. east-west traffic must use another route such as Springfield or University Ave.</p>	90 days from May 3, 2010	Logan St, 1 st to Water opened 7/9/10. Logan St, Water to Market remains closed till late August, estimated as Aug 18-25.
<p>Logan St. Closure, east of Market St. to east of Walnut St. (Stages 3 & 3A) Impacts: Restricted MTD and intercity bus access to Illinois Terminal, MTD will coordinate reroutes. Temporary access to Christie Clinic physician parking will be provided.</p>	28 days	Mid-August to mid-September
<p>Logan/Clark Sts, construction across Walnut & Neil Sts. One lane of north & south traffic will remain open, expect delays or use alternate routes such as State and Randolph Sts. (Stage 4) Impacts: Restricted access to adjacent businesses and Downtown. Traffic exiting Christie Clinic parking lot via the Neil St exit may experience delays. Use Clark St. Exit when open and exit west (right) to avoid project closures.</p>	21 days	September into October
<p>Clark St. Closure, Neil to Randolph Sts, (Stage 5) Impacts: Restricted access to Christie Clinic Clark St. accesses, and to other properties on Clark St. Christie Clinic parking lot Neil St. access will be unrestricted.</p>	45 days	Early October to mid-November
<p>Randolph St. construction between Clark & White Sts. One lane of traffic will remain open on Randolph St., expect delays. Closures will occur on Clark St. and White St. west of Randolph St. (Stages 6 & 7) Impacts: Restricted traffic north to Downtown, Main Fire Station response path will be modified.</p>	45 days	November, December
<p>Water St. Closure, Logan St. to Springfield Ave. (Stages 10 & 11) Impacts: Restricted access to adjacent properties, use side streets.</p>	60 days	Water St closed south of Logan July 12, 2010. The closure will continue through August.
<p>Springfield Ave. Closure, Water St. to Railroad viaduct. (Stage 12) Impacts: Normal Springfield Ave. east-west traffic must use another route, restricted access to adjacent businesses.</p>	1 month	Closure started Tuesday 7/27/10. Estimated opening is Aug 18 to 25 th , depending on weather.
<p>Logan St. Closure, construction through East MTD parking lot. (Stage 20) Impacts: Restricted access to adjacent businesses, relocated parking for AMTRAK customers and City Building employees.</p>	30 days	August